COMPLETION REPORT

1	Name of the Work	Comprehenssive development in ward No.13
2	Sanctioned Estimate No. and date	BBMP/EE/DD/TS/203/18-19 Dated: 06.03.2019
3	Head of Account which is chargeable	013-19-000008
4	Instrument Order No. and date	EE/DD/WO/ 3828 /18-19 dated: 07.03.2019
5	Name of Contractor	M/s KRIDL
6 a	Time Stipulated for Completion of Work	120 days
b	Delay in Execution of Work	—
7	Measurement recorded in	MB No. 5676/2016-17 Page No. 567566-569
8	Check Measurement of the Asst	———
9	Name of the office/official in charge of the work	AEE - Sheltyhalli Sub Division.
10	a) Asst. Eng/Junior Engineer	V.R. Krishnappa, AE
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 98.00 Lakhs	Rs. 10,91,559.20	-	99114=00

8609301 - 1091585 = 9700886 = 00

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Sheltyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner